

Evaluation of the Technical bid of construction of new IT Data Centre on the 2nd floor of new surgical ward in BKMCGKMC-MTI ,Swabi

S.No	Contractor's Name	PEC Registration	FBR Registration and NTN	Registration with KPPRA	Proposed Construction schedule	Affidavit for non-Blacklisting	Affidavit for execution of work as per specs and Engineer's Instruction	Responsive/ Non-Responsive	Remarks
1	MS Wajid Hussain & Brothers	Yes	Yes	Yes	No	Yes(Photocopy)	No	Non-Responsive	Non-Responsive columns No.6 , 7 & 8
2	ZSB Construction & Engineers	Yes	Yes	Yes	Yes	Yes	Yes	Responsive	
3	MS Shah Brothers Pohan	Yes	Yes	Yes	No	Yes	No	Non-Responsive	Non-Responsive-Column No.6&8
4	JV MS Expert and Sahil builders	Yes	Yes	Yes	Yes	Yes	Yes	Responsive	
5	MS Faizzan Ali & Brothers	Yes	Yes	Yes	Yes	Yes	Yes	Responsive	


Representative of Hospital Director


Manager Maintenance & Engineering


Manager Materials Management


Sub-Engineer (Civil)

Evaluation of the Technical Bid "Extension/Renovation of Data Centre at 2nd floor of new surgical ward Building" BKMC/GKMC-MTI, Swabi

S.N	Contractor's Name	Experience in buildings construction/renovation (Marks obtained/Total marks)	Personnel Capabilities (Marks obtained/Total Marks)	Equipment Capabilities (Marks obtained/Total Marks)	Technical Evaluation (Marks obtained/Total Marks)	%age Marks obtained	Financial Soundness (Marks obtained/Total Marks)	Total Marks obtained	%age Marks obtained	Responsive/ Non-Responsive	Remarks
1	ZSB Construction & Engineers	30/30	20/20	20/20	70/70	100%	30/30	100	100%	Responsive	
2	JV MS Expert and Sahil builders	30/30	12/20	20/20	62/70	88%	30/30	92	92%	Responsive	
3	MS Faizzan Ali & Brothers	5/30	12/20	18/20	35/70	50%				Non-Responsive as could not get 60% marks in technical evaluation.	


Representative of HD


Manager Maintenance & Engineering


Manager Materials Management


Sub-Engineer (Civil)